Typical Schedule

Module A01

)	0	Task Mode	Task Nam e	Duration	Start	
1	oii i		Project Start	0 edays	Mon 01/06/2	01/06
2			Conceptual studies	8 wks	Mon 01/06/20	
3		10 5	FEED (Front end engineering and design)	16 wks	Mon 27/07/20	
4	oë.		FEED to deatil design/implementation approval	8 wks	Mon 16/11/20	
5	oë.		Detail design	40 wks	Mon 11/01/21	
6			Module fabrication	28 wks	Mon 08/03/21	
7	50		Offshore constrction	24 wks	Mon 23/08/21	
8	pë.	-3	Offshore Commissioning	4 wks	Mon 07/02/22	
9	-		Accommodation habitation	0 edays	Fri 04/03/22	04/

