

Chieftan Gas Lift Upgrades

Activity ID	Activity Name	Budgeted Labor Units	Start	Finish	Remaining Duration	January 2019		February 2019					March 2019				April 2019				May 2019				June 2019								
						01	08	15	22	29	05	12	19	26	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16			
Chieftan Gas Lift Gas Lift Upgrades - Field Life Extension		0.0	21-Jan-19	04-Jun-19	93.0d	[Gantt bar spanning from 21-Jan-19 to 04-Jun-19]																											
PHASE 1		0.0	21-Jan-19	04-Jun-19	93.0d	[Gantt bar spanning from 21-Jan-19 to 04-Jun-19]																											
00 Key Milestones		0.0	21-Jan-19	04-Jun-19	93.0d	[Gantt bar spanning from 21-Jan-19 to 04-Jun-19]																											
M088-MS-1000	PO Award Phase 1	0.0	21-Jan-19*		0.0d	[Milestone diamond at 21-Jan-19]																											
M088-MS-1010	Project Kick Off meeting Phase 1	0.0	22-Jan-19		0.0d	[Milestone diamond at 22-Jan-19]																											
M088-MS-1080	P&IDs issued R1- Base Case	0.0	11-Feb-19		0.0d	[Milestone diamond at 11-Feb-19]																											
M088-MS-1110	P&IDs issued A1- Base Case	0.0	25-Feb-19		0.0d	[Milestone diamond at 25-Feb-19]																											
M088-MS-1090	Outline Operating and Control Philosophy R1	0.0	25-Feb-19		0.0d	[Milestone diamond at 25-Feb-19]																											
M088-MS-1200	Cause and Effects Issued R1	0.0	28-Feb-19		0.0d	[Milestone diamond at 28-Feb-19]																											
M088-MS-1030	C&E Issued For Review	0.0	04-Mar-19		0.0d	[Milestone diamond at 04-Mar-19]																											
M088-MS-1020	HAZOP	0.0	08-Mar-19*	12-Mar-19	3.0d	[Task bar from 08-Mar-19 to 12-Mar-19]																											
M088-MS-1100	Outline Operating and Control Philosophy A1	0.0	08-Mar-19		0.0d	[Milestone diamond at 08-Mar-19]																											
M088-MS-1260	Cause and Effects Issued C1	0.0	25-Mar-19		0.0d	[Milestone diamond at 25-Mar-19]																											
M088-MS-1220	Issue All Piping Deliverables R1	0.0	10-Apr-19		0.0d	[Milestone diamond at 10-Apr-19]																											
M088-MS-1120	P&IDs issued C1- Base Case	0.0	15-Apr-19		0.0d	[Milestone diamond at 15-Apr-19]																											
M088-MS-1040	PUWER and Constructability Review	0.0	17-Apr-19		0.0d	[Milestone diamond at 17-Apr-19]																											
M088-MS-1210	Issue C1 Pipe Supports	0.0	03-May-19		0.0d	[Milestone diamond at 03-May-19]																											
M088-MS-1240	DCR Stage I	0.0	03-May-19		0.0d	[Milestone diamond at 03-May-19]																											
M088-MS-1050	Issue GAS Lift Upgrade Phase 1 WPK R1	0.0	13-May-19		0.0d	[Milestone diamond at 13-May-19]																											
M088-MS-1230	Issue All Piping Deliverables C1	0.0	20-May-19		0.0d	[Milestone diamond at 20-May-19]																											
M088-MS-1250	DCR Stage II	0.0	28-May-19		0.0d	[Milestone diamond at 28-May-19]																											
M088-MS-1060	Issue Chieftan GAS Lift Upgrade Phase 1 WPK C1	0.0	04-Jun-19		0.0d	[Milestone diamond at 04-Jun-19]																											
M088-MS-1070	Phase 1 Scope: Gas Lift Completion	0.0		04-Jun-19	0.0d	[Milestone diamond at 04-Jun-19]																											